

ANNUAL PROCUREMENT PLAN FOR GOODS, FY : 2018-19 (2nd Revision)

Ministry/ Division

Ministry of Power, Energy & Mineral Resources / Power Division

Agency

Bangladesh Rural Electrification Board

Procuring Entity Name & Code

Project Implementation Unit (PIU), 1.5MCCP, BREB, Dhaka.


Project / Programme Name & Code

1.5 Million Consumer Connection Through Rural Electrification Expansion (1st Revision with Provision of 1.95 Million Consumer Connection)


Budget : Annual Development Program 2018-19

Fund in lac. Tk.	GOB	219290.50
	PA	0.00

Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1.5MCC-G-20	Lot-1	Motor cycle	Nos	20	OTM (NCT)	BREB	GOB	40.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
	Sub-Total			Nos	20			40.00									
1.5MCC-G-33	Lot-1/1	Meter (1 Phase Electronic)	Nos	175000	OTM (NCT)	MPEMR	GOB	1,900.50	Planned Dates	25-Feb-19	25-Mar-19	08-Apr-19	15-Apr-19	22-Apr-19	20-May-19	09-Sep-19	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	25-Feb-19	11-Mar-19	-	-	-	-	-	-
	Sub-Total			Nos	175000			1900.50									
1.5MCC-G-51	Lot-1	Sectionalizing Devices (Fuse Cutout, & Surge Arrester)	Nos.	Lot	OTM (NCT)	MPEMR	GOB	1,800.00	Planned Dates	02-Apr-17	30-Apr-17	14-May-17	21-May-17	28-May-17	25-Jun-17	15-Oct-17	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	23-Jan-19	07-Feb-19	-	-	-	-	-	-
	Lot-2	Sectionalizing Devices (Fuse link)	Nos.	Lot	OTM (NCT)	MPEMR	GOB	450.00	Planned Dates	02-Apr-17	30-Apr-17	14-May-17	21-May-17	28-May-17	25-Jun-17	15-Oct-17	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	23-Jan-19	07-Feb-19	-	-	-	-	-	-
Sub-Total				Lot			2,250.00										
1.5MCC-G-55	Lot-2	Conductor, ACSR, Bare	Km.	16000	OTM (NCT)	CCGP	GOB	11,200.00	Planned Dates	05-Nov-17	03-Dec-17	17-Dec-17	14-Jan-18	21-Jan-18	18-Feb-18	10-Jun-18	
									Planned Days	0	28	14	28	7	28	112	217
									Actual Dates	23-Jan-19	07-Feb-19	-	-	-	-	-	-
	Sub-Total				16000			11,200.00									
1.5MCC-G-57	Lot-1	Connector (H type)	Nos.	Lot	e-GP OTM (NCT)	BREB	GOB	700.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20	
									Planned Days	0	28	14	7	7	28	112	196
									Actual Dates	-	-	-	-	-	-	-	-
	Sub-Total				Lot			700.00									



13.06.2019

(মোঃ আব্দুল হোসেন)
তত্ত্বাবধায়ক প্রকৌশলী(চঃদাঃ)
১৫লাফ গ্রাহক সংযোগ প্রকল্প


20/6/19


(Biswanath Sikder)
Project Director
1.5MCCP, BREB, Dhaka.

Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1.5MCC-G-58	Lot-1	Guy & Grounding wire	Km.	1144	e-GP OTM (NCT)	BREB	GOB	985.82	Planned Dates	05-Nov-17	03-Dec-17	17-Dec-17	24-Dec-17	31-Dec-17	28-Jan-18	20-May-18		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	30-Jan-19	14-Feb-19	-	-	-	-	-	-	
	Lot-2	Guy & Grounding wire	Km.	1144	e-GP OTM (NCT)	BREB	GOB	985.82	Planned Dates	05-Nov-17	03-Dec-17	17-Dec-17	24-Dec-17	31-Dec-17	28-Jan-18	20-May-18		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	30-Jan-19	14-Feb-19	-	-	-	-	-	-	
Sub-Total				2288				1,971.64										
1.5MCC-G-61	Lot-1	Cross arm, Steel	Nos	176000	e-GP OTM (NCT)	BREB	GOB	2,350.66	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	-	-	-	-	-	-	-	-	
	Sub-Total			Nos	176000			2350.66										
1.5MCC-G-62	Lot-1	Anchor log	Nos	58100	e-GP OTM (NCT)	BREB	GOB	682.74	Planned Dates	05-Nov-17	03-Dec-17	17-Dec-17	24-Dec-17	31-Dec-17	28-Jan-18	20-May-18		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	30-Jan-19	14-Feb-19	-	-	-	-	-	-	
	Lot-2	Anchor log	Nos	58032	e-GP OTM (NCT)	BREB	GOB	682.73	Planned Dates	05-Nov-17	03-Dec-17	17-Dec-17	24-Dec-17	31-Dec-17	28-Jan-18	20-May-18		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	30-Jan-19	14-Feb-19	-	-	-	-	-	-	
Sub-Total				116132			1,365.47											
1.5MCC-G-66	Lot-2	Test equipment	Nos	Lot	e-GP OTM (NCT)	BREB	GOB	400.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	-	-	-	-	-	-	-	-	
	Sub-Total			Nos	Lot			400.00										


 13.06.2019
 (মোঃ আউল্লাদ হোসেন)
 তত্ত্বাবধায়ক প্রকৌশলী(চঃসঃ)
 ১৫লক্ষ গ্রাহক সংযোগ প্রকল্প



 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka


Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18		
1.5MCC-G-67	Lot-1	Line Hardware	Nos.	Lot	OTM (NCT)	MPEMR	GOB	2,160.06	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	10-Mar-19	17-Mar-19	14-Apr-19	04-Aug-19	-		
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-		
	Lot-2	Line Hardware	Nos.	Lot	OTM (NCT)	MPEMR	GOB	2,160.06	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	10-Mar-19	17-Mar-19	14-Apr-19	04-Aug-19			
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-		
	Lot-3	Line Hardware	Nos.	Lot	OTM (NCT)	MPEMR	GOB	2,160.06	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	10-Mar-19	17-Mar-19	14-Apr-19	04-Aug-19			
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-		
	Lot-4	Line Hardware	Nos.	Lot	OTM (NCT)	MPEMR	GOB	2,160.06	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20			
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates		-	-	-	-	-	-	-		
	Lot-5	Line Hardware	Nos.	Lot	DPM	MPEMR	GOB	960.00	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	10-Mar-19	17-Mar-19	14-Apr-19	04-Aug-19			
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-		
	Sub-Total				Lot			9,600.24											
	1.5MCC-G-68	Lot-1	Insulator	Nos.	Lot	e-GP OTM (NCT)	BREB	GOB	1,100.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
										Planned Days	0	28	14	7	7	28	112	196	
Actual Dates										-	-	-	-	-	-	-	-		
Lot-2		Insulator	Nos.	Lot	e-GP OTM (NCT)	BREB	GOB	1,100.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20			
									Planned Days	0	28	14	7	7	28	112	196		
									Actual Dates	-	-	-	-	-	-	-	-		
Sub-Total				Lot			2,200.00												


 13.06.2019
 মোঃ আউলাদ হোসেন
 চক্রবর্তী প্রকৌশলী (চঃদাঃ)
 এলফ গ্রাহক সংযোগ প্রকল্প


 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka.

Package No.	Lot No.	Description of Procurement Package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost In Tk. (Lac)	Time Code for Process	Advertise Tender Date	Tender Opening Date	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Completion of Contract	Total Time (in days)	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	
1.5MCC-G-69	Lot-1	Conductor, ACSR, Bare	Km.	13318	OTM (NCT)	CCGP	GOB	10,326.00	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	31-Mar-19	07-Apr-19	05-May-19	25-Aug-19		
									Planned Days	0	28	14	28	7	28	112	217	
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-	
	Lot-2	Conductor, ACSR, Bare	Km.	13318	OTM (NCT)	CCGP	GOB	10,326.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	29-Aug-19	05-Sep-19	03-Oct-19	23-Jan-20		
									Planned Days	0	28	14	28	7	28	112	217	
									Actual Dates	-	-	-	-	-	-	-	-	
	Lot-3	Conductor, ACSR, Bare	Km.	6664	DPM	CCGP	GOB	5,166.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	29-Aug-19	05-Sep-19	03-Oct-19	23-Jan-20		
									Planned Days	0	28	14	28	7	28	112	217	
									Actual Dates	-	-	-	-	-	-	-	-	
	Lot-4	Conductor, Insulated	Km.	16672	OTM (NCT)	CCGP	GOB	7,364.00	Planned Dates	20-Jan-19	17-Feb-19	03-Mar-19	31-Mar-19	07-Apr-19	05-May-19	25-Aug-19		
									Planned Days	0	28	14	28	7	28	112	217	
									Actual Dates	03-Feb-19	04-Mar-19	-	-	-	-	-	-	
	Lot-5	Conductor, Insulated	Km.	16672	OTM (NCT)	CCGP	GOB	7,364.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	29-Aug-19	05-Sep-19	03-Oct-19	23-Jan-20		
									Planned Days	0	28	14	28	7	28	112	217	
									Actual Dates	-	-	-	-	-	-	-	-	
	Sub-Total				66644			40,546.00										
	1.5MCC-G-70	Lot-1	Conductor Accessories & Guy Accessories	Set	Lot	e-GP OTM (NCT)	BREB	GOB	1,137.50	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20	
										Planned Days	0	28	14	7	7	28	112	196
Actual Dates										-	-	-	-	-	-	-	-	
Lot-2		Conductor Accessories & Guy Accessories	Set	Lot	e-GP OTM (NCT)	BREB	GOB	1,137.50	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
									Planned Days	0	28	14	7	7	28	112	196	
	Actual Dates								-	-	-	-	-	-	-	-		
Sub-Total				Lot			2,275.00											
1.5MCC-G-71	Lot-1	Connector (H type)	Nos.	Lot	e-GP OTM (NCT)	HOPE	GOB	1,000.00	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
									Planned Days	0	28	14	7	7	28	112	196	
									Actual Dates	-	-	-	-	-	-	-	-	
	Lot-2	Connector (Auto splice)	Nos.	Lot	e-GP OTM (NCT)	HOPE	GOB	637.50	Planned Dates	20-Jun-19	18-Jul-19	01-Aug-19	08-Aug-19	15-Aug-19	12-Sep-19	02-Jan-20		
									Planned Days	0	28	14	7	7	28	112	196	
Actual Dates									-	-	-	-	-	-	-	-		
Sub-Total				Lot			1,637.50											


 13.06.2019
 Md. Arifur Rahman
 প্রকল্প পরিচালক (চরদাঃ)
 জাতীয় বিদ্যুৎ সংস্থা (বিদ্যুৎ)


 (Biswanath Sikder)
 Project Director
 1.5MCCP, BREB, Dhaka

